

28/11/2022

Removing & refixing & stone slabs for
drain and pointing at ward no-07,
Chiranjeevi layout 2nd cross road, Neera
-bhavi kempamma layout.

~~ANP~~

29/11/2022


Removing & refixing & stone slabs for
drain and pointing at Muniswamy gowda
layout, 1st A cross road, 1st B
cross road, 1st C cross road.

~~ANP~~

30/11/2022

Removing & and refixing & footpath slab and
pointing at ward no-7, chiranjeevi layout
3rd cross near vidyaniketan school,
veeranpalya 6th cross road, 5th cross
road, 4th cross road.

~~ANP~~



03/12/2022

Removing and retixing of stone slab of
downs and pointing at ward no-08,
Data nagar, Bescom road, 5th main road,
Sapthagiri road.

~~Ans~~

05/12/2022

Removing and retixing of stone slab of downs
and pointing at ward no-08, Data nagar
4th main road, 6th A cross road, 3rd main,
2nd main road.

~~Ans~~

06/12/2022

Earthwork excavation for downs at ward no-07
veeranpalya, 6th cross road, United core road
of downs dosit at chidanjeevi layout, at
Needa bhavi kemmannna layout.

~~Ans~~

[Signature]

07/12/2022

Removing and resetting of footpath slabs and pointing at ward no-08 devi nagar, devinagar main road, 6th cross road, 6th cross road continue.

~~sup~~

08/12/2022

Removing and resetting of footpath slabs and pointing at ward no-08 . devinagar, 6th cross A road, meneswara layout 1st main road.

~~sup~~

09/12/2022

Laying of pcc bed for drain work at ward no-07 . veeran palya 6th cross road, united cose road,

~~sup~~

15/12/2022

Laying of pcc bed for ~~drain~~ ^{flagging} course drain at ~~at~~ ward no-08 at Tata nagar, sapthagiri road, coping at sapthagiri road.

~~sup~~

[Signature]

19/12/2022

construction of down coping with using
solid concrete blocks ward no-07
chidanjeeri layout, 2nd cross road, keerabharvi
kemma layout muniswamy Gowda layout
1st ~~cross~~ A cross road, 1st B cross road.
~~and~~


28/12/2022

Laying of cement concrete for bottom
part of down at veeranpalya, 6th A
cross road RHS & LHS, 6th B
cross, 6th cross road.
~~and~~

03/01/2023

~~Legi~~

Laying of cement concrete for ~~bottom~~ ^{side}
~~part~~ of down at veeranpalya, 6th
walls
A cross road, RHS & LHS, 6th B
cross road, 6th cross road, muniswamy
gowda layout, 2nd cross road.
~~and~~



04/01/2023

providing and fixing of pre cast cement concrete slabs at veejanpalya, 6th A cross road, RNS & LHS, 6th B cross, 6th cross road, ragunandan layout, desubhavi munirathnamana LHS & RNS.

~~ANP~~

05/01/2023


Laying of BS covering slabs by pointing at veejanpalya, 6th A cross road, RNS & LHS, 6th cross road, muniswami gowda, 2nd cross road, ragunandan layout, desubhavi, muniswamy gowda, 1st AKVJ road, 2nd A cross road.

~~ANP~~

19/01/2023

Laying of Bituminous concrete at GKVK Layout main road, Ravi gowda layout, Oarlam layout, Anugla Dental care road.

~~ANP~~



21/01/2023

Laying of bituminous concrete at Jaisang layout main road, 1st cross road, or five star security service road, Tala cauvery layout 1st main road.

~~and~~

03/02/2023

Laying of bituminous concrete at Tala-cauvery layout, 2nd B cross road, 2nd A cross road, or Rajkumar road, or 1st A main road, 2nd cross road.

~~and~~

08/02/2023


Laying of bituminous concrete at muniswamy Gowda 1st main road, 1st A & Vj road, 2nd cross road sunshine apartment.

~~and~~

09/02/2023

Laying of bituminous concrete at G. Ramaih layout 1st cross road, chitranjevi layout, 3rd cross road, 3rd cross road vidyaniketan school road.

~~and~~



14/02/2023

Laying of bituminous concrete at veeranpalya
6th A cross, 6th B cross, 6th cross road,
MCECHS Layout 11th cross 13th main,
16th cross road, 23th,

~~AND~~

15/02/2023


Laying of thermoplastic road at,
GKVK layout main road, Pavigonda layout,
Jaisam layout, Talacauvery layout, muniswa
-my gowda layout, G. Ramiah layout,
chiranjeevi layout,

~~AND~~

21/02/2023

Laying of thermo plastic road at
veerana palya 6th A cross, 6th B cross,
6th cross, MCECHS layout 11th, 10th cross,
9th B, 9th A cross road.

~~AND~~



17/03/2023

Laying of Reinforced cement concrete at
downs for bottom raft at A block 1st
main AMCO layout R.H.S & L.H.S, side
walls also, sarasara layout 1st main
road.

~~Sur~~

18/03/2023

Laying of precast reinforced cement concrete
covering slabs at Sarasara layout, AMCO
layout, 1st main road A block 1st ~~layout~~
main AMCO layout.

~~Sur~~

23/03/2023

Laying and fixing of precast solid kerb
stones at ~~AMCO~~ AMCO layout A block 1st
main road, Sathagiri Hall road,

~~Sur~~

24/03/2023

painting of two coats Synthetic enamel paint
at AMCO layout A Block 1st main road,
Sathagiri Hall road,

~~Sur~~

P. R. R.

28/03/2023

Laying of bituminous concrete at xevi
nagar (Lotte halli layout), 6th cross road,
6th A cross road, Devnagar main road.

~~and~~

30/03/2023

~~Laying~~ Laying of bituminous concrete at mune
-shwara layout 1st main road, Tata nagar
1st main road, 1st cross road, Kote
layout (Sapthagiri hall) 1st cross road.

~~and~~

31/03/2023


Laying of bituminous concrete at Kote
layout 1st cross road, 2nd cross, 2nd A
cross, 3rd cross road, balaji layout
6th cross road.

~~and~~

04/04/2023

Laying of bituminous concrete at ~~balaji~~
garovara layout Amco layout 'A' block,
1st main road, 1st cross road, 2nd
cross road.

~~and~~



07/04/2023

Laying of bituminous concrete shantirana layout 1st cross road, AMCO layout 1st cross, Ganesh temple road, 2nd cross Ganesh temple, Khindlu Sri Laxmi digital shop beside road.

~~AMP~~

12/04/2023

Laying of bituminous concrete at Anganawadi, school opp road, 3rd cross road Impact college, Blaji layout 5th main 5th cross,

~~AMP~~

13/04/2023


Laying of thermo plastic at Devinagar at (Lotke halli) 6th cross road, 5th A cross road, Devinagar main road, Muneshwar a layout 4th main road.

~~AMP~~

19/04/2023

Laying of thermo plastic at Tatanagar 1st main road, 1st cross road, Kote layout 1st cross road, 2nd cross road, 2nd A cross, 3rd cross road.

~~AMP~~



20/04/2023

Laying of thermoplastic at Balaji Layout
6th cross road, Saravara layout Amco layout
A block 1st main road, 1st cross road,
and cross road.

~~AMP~~

21/04/2023

Laying of thermoplastic at shantivara
layout 1st cross road, Amco layout; Ganesh
temple roads, 1st cross, 2nd cross,
Thiadlu Sri Laxmi digital shop beside road.

~~AMP~~

02/05/2023

Laying of thermoplastic at shantivara layout
Anganawadi school opp road, 3rd cross road,
impact college, ~~at~~ Balaji layout 5th main
5th cross,

~~AMP~~

03/05/2023

Laying of Reinforced cement concrete for
drains at bottom part Shanubhoga narayana
-ppa layout, 1st cross road, 2nd main
road, Balaji layout 7th cross road.

~~AMP~~

04/05/2023

Laying of Reinforced cement concrete
for drains bottom raft at balaji layout
misc provision store road, 1st cross road,

~~sur~~

06/05/2023

Laying of Reinforced cement concrete
for drains b. side walls shanu bhoga narayanappa
-ppa layout 1st D cross road, 2nd main
road, Balaji layout 7th cross road.

~~sur~~

09/05/2023


Laying of Reinforced cement concrete for
drains side walls balaji layout misc
provision store road, 1st cross road,

~~sur~~

10/05/2023

Laying and fixing of pre cast reinforced
cement concrete covering slab at shanubhoga
narayanappa layout 1st D cross, 2nd main
road, Balaji layout 7th cross road.

~~sur~~



17/05/2023

Laying and fixing of precast cement concrete covering slabs at Balaji layout msc provision store road, 1st cross road,

~~AMP~~

18/05/2023

Fixing of precast solid cement concrete kerb stones at shanubhoga narayanappa layout 1st D cross road, 2nd main road,

~~AMP~~

19/05/2023


Painting two coats synthetic enamel paint shanubhoga narayanappa layout 1st D cross road, 2nd main road,

~~AMP~~

20/05/2023

Laying of bituminous concrete at shanubhoga narayanappa layout, 1st D cross road, 2nd main road, Balaji layout KBR Intsan tech road, Kodigehalli main road, 1st main 1st cross road.

~~AMP~~



23/05/2023

~~23/05/2023~~

Laying of bituminous concrete at 1st main
1st cross road, shann bhoga layout
1st D cross road, Balaji layout.

~~24/05/2023~~

24/05/2023

Laying of thermoplastic at shannbhoga
narayanappa layout 1st D cross road, 2nd
main road, 1st cross road, Balaji layout
KBR intektech road, 1st main 1st
cross road (from kodigehalli main road
to head end).

~~26/05/2023~~

26/05/2023

Laying of Reinforced cement concrete
for drains bottom slat at vrdyashanga
pura 2nd cross road, 2nd cross, 2nd
block, BEL layout, vrdyashanga pura.

chamundeshwari layout klagamma temple
road from 3rd main to 3rd cross road.

~~27/05/2023~~

Ram

27/05/2023

Laying of cement concrete for drains
side walls at 2nd cross road (from
house 1032 to vidyabangapura main road),
2nd cross, 2nd block, BEL Layout, vidyabanga-
pura. Chamundeswari layout nagamma temple
road 3rd main to 3rd cross road.

~~MR~~

29/05/2023


Laying of Reinforced cement concrete for
culvert bottom raft at BEL 2nd block
5th cross road, Chamundeswari Layout.
8th cross, 7th cross, 5th cross, 3rd cross,
2nd, 1st cross, 1st main road.

~~MR~~

30/05/2023

Laying of Reinforced cement concrete for
culvert ~~bot~~ side walls BEL 2nd block,
Chamundeswari layout 8th cross, 7th cross,
5th cross, 3rd cross, 6th, 5th, 4th,
3rd, 2nd, 1st cross, 1st main road.

~~MR~~



31/05/2023

Laying and fixing of pre cast reinforced cement concrete covering slab at 2nd cross road, chamunde swami layout, nagamma temple road from 3rd main to 3rd cross road.

~~AND~~

02/06/2023


Laying and fixing of pre cast reinforced cement concrete covering slab at bloom field garden main road, BEL layout, 4th main road, BEL layout 2nd block from DCS & CI bank to dead end.

~~AND~~

03/06/2023

Laying and fixing of pre cast reinforced cement concrete covering slab at S.L.V kavasi house; ~~and~~ (from house 1064 to vrdyuranyapura main road, 3rd cross, 5th cross road.

~~AND~~



Lay

05/06/2023

Laying and fixing of RCC precast 230mm thick covering slab at BEL 2nd block, 5th cross road, Chamundeswari layout, 8th cross, 7th, 5th cross, 3rd cross, 6th cross, 5th cross, 4th cross, 3rd cross, 2nd cross, 1st cross, 1st main road.

AMP

08/06/2023

Laying of bituminous concrete at vidyadanyapada, Ramanna garden, 1st main road, Ramya layout, 2nd main road from appollo pharmacy, 1st cross road, smashana road, 2nd main road, 3rd cross road, # 41 Sumka house opp road to house no 123.

AMP

07/06/2023

Laying of bituminous concrete at vidyadanyapada, 1st A main road, 5th A cross road, 2nd cross road, bloom moon garden, 1st main road, 2nd cross road.

AMP

Handwritten signature

21/07/2023

Laying of bituminous concrete at vidyanga
nyapusa, bloom moon garden, 3rd cross
road, 1st cross road, Bloom Field
garden, Ramachandrapur main road, 4th
cross road, 4th main road, 3rd cross road.

~~AND~~

25/07/2023

Laying of bituminous concrete at vidyangan
pura bloom field garden, 2nd cross road,
BEL layout, 4th main road, BEL layout
2nd block from ICICI bank to dead end.


Kanjappa layout 5th A cross road, 4th
cross, 7th cross road, 6th cross road.

~~AND~~

26/07/2023

Laying of bituminous concrete at vidyangan
pura, BEL layout 3rd cross road, 5th
cross, Kanjappa layout 12th cross, 17th
cross, 3rd cross, 2nd cross road,

~~AND~~



27/07/2023

Laying of thermo plastic at vidyaranya pura
Ramanna garden, Ramachandrapur main road,
2nd main road from appollo pharmacy, 1st
cross, Shashana road, 3rd cross road,
1st A main road, 2nd cross road,
~~and~~

29/07/2023

Laying of thermo plastic at vidyaranya pura
Bloom moon garden 1st main road, 2nd cross,
3rd cross, 1st cross, Bloom field garden
4th cross, 1st main, 3rd cross, 2nd cross,
~~and~~

01/08/2023

Laying of thermo plastic at vidyaranya pura
BEL Layout with main, BEL layout 2nd block
from ICICI Bank to dead end, S.L.V kaveri
house, Manjappa layout 8th A cross, 9th
cross, 11th A, 7th cross, 6th cross,
5th cross,
~~and~~

Prasad

03/08/2023

Laying of thermoplastic at xlanjappa
Layout 12th cross road, 11th cross road,
17th cross road,

~~and~~

08/08/2023

Laying of cement concrete pavement
at xuni Kalappa layout (doddabonnasandra)
Rc pusa road, patil gopalappa layout 7th
cross road, yalaganma layout 6th cross,
patil gopalappa layout, 4th block 8th cross,
chamundeswari layout ragamma temple road,
from 3rd main to 3rd cross road.

~~and~~

10-10-2023.


Bar bending work progressing for drains
at vidyasanyapusa main road.

~~and~~

18-10-2023

Bar bending work progressing for drains
at vidyasanyapusa main road.

~~and~~



26-10-2023

Bar bending work progressing for drains
at vidyasanyapura main road.

AUP

02-11-2023

Bar bending work progressing for drains at
vidyasanyapura main road.

AUP

07-11-2023

Laying plain cement concrete for bottom
raft at vidyasanyapura main road.

AUP

10-11-2023

Laying plain cement concrete for bottom
bed ~~raft~~ at vidyasanyapura main road.

AUP

16-11-2023


Laying plain cement concrete for bottom
bed ~~raft~~ at vidyasanyapura main road.

AUP

24-11-2023

providing and laying in position reinforced
cement concrete of design mix M20 with
20mm and down size graded aggregates
for bottom raft at vidyasanyapura
main road.

AUP,



25-11-2023
providing and laying in position reinforced
cement concrete of design mix M20 with
20mm and down size graded aggregate
for bottom raft. at vidyaranya pura
main road.

~~and~~

27-11-2023
providing and laying in position reinforced
cement concrete of design mix M20
for side walls at vidyaranya pura main
road.


~~and~~

28-11-2023
providing and laying in position reinforced
cement concrete of design mix M20
for side walls at vidyaranya pura main
road.

~~and~~

29-11-2023
providing and laying in position reinforced
cement concrete of design mix M20
for side walls at vidyaranya pura
main road.

~~and~~



02-12-2023
Bar bending work progressing for drains
at Doddabomm asandra Vemanna layout 7th
cross road.

~~AUP~~

05-12-2023

Laying plain cement concrete for bottom
~~bed~~ at Vemanna layout, 7th cross road.

~~AUP~~

06-12-2023

providing and laying in position reinforced
cement concrete of design mix M20
for bottom rafters at Doddabomm asandra,
Vemanna layout, 7th cross road.

~~AUP~~

07-12-2023

providing and laying in position reinforced
cement concrete of design mix M20 for
side walls at Doddabomm asandra, Vemanna
layout, 7th cross road.

~~AUP~~

08-12-2023

Bar bending work progressing for culvert
at Doddabomm asandra, Vemanna layout,
7th cross road.

~~AUP~~

[Signature]

09-12-2023
Bar bending work progressing for culverts
at remanna layout, 7th cross road.

~~AMP~~

11-12-2023
Laying plain cement concrete for bottom
raff at remanna layout, 7th cross road and

laying in position reinforced cement
concrete of design mix M20 for
bottom raff at dodda bommasandra.

~~AMP~~

12-12-2023
providing and laying in position reinforced
cement concrete of design mix M20
for side walls at dodda bommasandra,
remanna layout, 7th cross road.

~~AMP~~

13-12-2023
Bar bending work progressing for culverts
at dodda bommasandra, muni byrappa layout,
2nd cross road.

~~AMP~~

14-12-2023
Laying plain cement concrete for bottom
raff also laying position reinforced cement
concrete of design mix M20 for bottom raff
at dodda bommasandra, muni byrappa layout,
2nd cross road.

~~AMP~~

[Signature]

15-12-2023
providing and laying in position reinforced
cement concrete of design mix M20 for
side walls at muni bysappa layout, 2nd A,
cross road.

~~AMP~~

16-12-2023
Bar bending work progressing for Calverts
at dodda bommasandra, patil gopalappa layout,
7th cross road.

~~AMP~~

17-12-2023
Laying plain cement concrete for bottom
raft also laying position reinforced cement
concrete of design mix M20 for bottom
raft at dodda bommasandra, patil gopalappa
layout, 7th cross road.

~~AMP~~

20-12-2023
providing and laying in position reinforced
cement concrete of design mix M20 for
side walls at dodda bommasandra, patil gopalappa
layout, 7th cross road.

~~AMP~~

21-12-2023
Bar bending work progressing for Calverts
at dodda bommasandra, main road darva
shrushti house #25.

~~AMP~~

Prakash

22-12-2023
Laying plain cement concrete for bottom
raft also laying position reinforced cement
concrete of design mix M20 for bottom
raft at Doddabommasandra, main road
dairva shruti House #25.

~~and~~
23-12-2023
Pouring and laying in position reinforced
cement concrete of design mix M20
for side walls at Doddabommasandra,
main road, dairva shruti House #25.

~~and~~
26-12-2023
Bar bending work progressing for culverts
at Doddabommasandra, Maneshwara Swamy
layout, 1st A cross road.

27-12-2023
Laying plain cement concrete for bottom
raft also laying position reinforced
cement concrete of design mix M20
for bottom raft at Maneshwara Swamy
layout, 1st A cross road.

~~and~~
Hunt

28-12-2023

providing and laying in position reinforced cement concrete of design mix M20 for side walls at dodda bommasandra, muneshwara swamy layout, 1st A cross road.

and

Laying of bituminous concrete at 29-12-2023
Xanjappa layout, 12th cross road and 11th cross road.

and

Laying of bituminous concrete at 30-12-2023
Xanjappa layout ~~at~~ 10th cross road, and 3rd 'C' cross road.

and

Laying of bituminous concrete at 01-01-2024
Xanjappa layout 2nd cross road, 1st cross road and 1st 'A' cross road.

and

Punith